

Arab Center
For Engineering Studies

المركز المحربي

Foam Block Testing Report

0	0 0	2 1	/. O 3	2

		0.00.21.60.32		
ACES Client	Almethalia For Green Building Co.	Report No.	AMR21000479	
Client address	Amman	•		
Contractor	Almethalia For Green Building Co.	Date Reported	23/03/2021	
Consultant	N.P	Sample No.	AMS21000300	
Project Name	Private	Request No.	AMQ21000221	
Consultant Rep	N.P	Contractor Rep	N.P	
Sample Description	Foam Block	Sampled By	N.P	
Tested By	Ma'en Ghatasheh	Sample Brt. By	Mr. abdal-Elah tailakh	
Date Received	13/03/2021	Date Tested	22/03/2021	
Test Method	As directed by the client.			

Test	Results			
1000	1	2	3	
Water Absorption (%)	44.0	43.0	47.0	
Compressive Strength (MPa)	1.71	1.57	1.55	

Notes:

Eng. Deiaa Al-Atyyat Materials Engineer Eng. Jamila Al-Nsour Materials Department Manager

^{*}The test results represent the submitted sample only.

^{*}Test results shall not be interpreted, reproduced or quoted in a whole or in part without prior written approval of ACES

^{*}Sample quantity as per customer's demands